

CHECK LIST FOR GAS METER INSTALLATION

- Appliances needing to be installed: Gas Furnace; Water Heater
 - o Range does not need to be installed.
 - o All cut offs need to be installed and in the off position.

Vent pipe must be complete and properly strapped.

Master cut off and flex line needs to be installed. (If appliance is not connected, either cut off or flex line needs to be capped or plugged)

Catwalk must be complete. (If gas furnace in attic)

Fresh air vents required. (If gas furnace installed in closet)

Vent pipe must be complete and properly strapped.

Master cut off and flex line needs to be installed. (If appliance is not connected, either cut off or flex line needs to be capped or plugged)

Catwalk must be complete. (If gas water heater installed in attic)

Water heater must have a walk-through door.

Fresh air vents required. (If gas water heater installed in closet)

Master cut off and flex line needs to be installed. (If appliance is not connected, either cut off or flex line needs to be capped or plugged)

Must have a 12 X 12 access door to log lighter valve

Faux Fireplace needs cut off that is accessible.

House line must match riser. (There is a 6" spread between riser and house line)

House line must have a P.V.C through masonry or brick

Must have permanent ladder to attic

Must have catwalk to gas appliance

If appliance is on an elevated platform higher than 18", must have appropriate steps to access same.