

# Railroad Commission of Texas Form PS-86B

**TEXAS SCHOOL FACILITIES  
GAS PIPE TEST RESULTS FORM**

ACCT. OR METER # 367989

FACILITY/CAMPUS NAME: First Elementary

TEST PERFORMED BY: B. J. Smith Co.

FACILITY ADDRESS: 123 Any St.

TELEPHONE NUMBER: (214) 226-3232

DATE OF TEST: 06/03/06

TESTING PERFORMED ACCORDING TO (check one):  
 MUNICIPAL CODE  
 RAILROAD COMMISSION OF TEXAS CODE AS FOLLOWS:

SYSTEM NORMAL OPERATING PRESSURE (NOP): 4 lbs./ozs.  
for NOP < 0.5 psig; test at 5 psig for 30 minutes  
 for NOP >= 0.5 psig; test at 1.5 times NOP or 5 psig, whichever is greater, for 30 minutes  
 for NOP >= 5 psig; the test at NOP for 1 hour

TESTING PRESSURE: 5 lbs./ozs.

TIME OF TEST: start 8:00 (am/pm) stop 8:30 (am/pm)

REPAIRS REQUIRED? YES  NO

FINAL RESULTS: PASS  FAIL

VERIFYING OFFICIAL (tester): Bob Jones DATE: 06/03/06  
(signature)

WITNESSED BY: Tom Smith DATE: 06/03/06  
(signature)

To be completed for each facility name listed on PS-86A (Gas Pipe Testing Form)

This form **IS NOT** **OPTIONAL** and **MUST** be filled out in its ENTIRETY

Indicate whether meter or account number used. Meter number is stamped on metal tag attached to meter (1 to 7 digits).

All dates **MUST** match.

Indicate **TYPE** of test method used

Indicate numerical value and measurement unit by **CIRCLING** "lbs. if test pressure is in pounds per square inch (psi) or by **CIRCLING** "ozs" if test pressure is in ounces per square inch.

Indicate start & stop times and whether AM or PM

**MUST** be signed. Job titles may not be substituted for a signature.

**ALL REQUESTED INFORMATION (NOT JUST THE INFORMATION CIRCLED ABOVE) MUST BE PROVIDED. DO NOT LEAVE ANY SPACE BLANK.**